

August 22, 2019

Merrimac: The contractor is working on installing the curbs, to be completed early next week, depending on the weather.

Sebago: Along with Merrimac, Sebago is the next road scheduled to be paved.

Kennebec, Falmouth, Bennington: The base layer of the paving is completed. The contractor will install the top course of pavement as the road program progresses.

Rudgate & Marblehead: After the Labor Day holiday, residents on Rudgate and Marblehead will see the beginning of the road paving.

Restoration and clean up work is also underway on many streets. If you have any questions specific to your property with regard to restoration, please contact the Onsite Field Representative, Tom Cairo.

As expected, the timeline and work is dependent on favorable weather conditions. We will continue to keep you updated through the e-mail newsletter with timely information.

Project Contacts:

Onsite Field Representative Tom Cairo (248) 535-3437

Project Engineer Melissa Coatta (248) 454 6567