

September 1, 2019

Residents:

Wednesday we are planning to mill Nantucket, and Marblehead.

Thursday we are planning to apply the first coat of asphalt to Sebago, Nantucket, Merrimac, and Marblehead.

We plan to apply the finish coat to the remaining roads after the construction is done to minimize damage. This is preliminarily scheduled for mid-September.

Our progress has been good lately and we can see the completion of the overall project on the horizon.

Thank you for your continued patience.

Onsite Field Representative Tom Cairo (248) 535 3437  
Project Engineer Melissa Coatta (248) 454 6567